CITY OF ANNA MARIA
PIER UPDATE

CITY COMMISSION MEETING

NOVEMBER 12, 2026

PROJECT FUNDING

- CONFIRMED PROJECT FUNDING
  - FEMA $ 3,675,000
  - STATE APPROPRIATION $ 1,250,000
  - MANATEE COUNTY (TDC) $ 2,000,000
  - TOTAL $ 6,925,000
- REQUESTED TO DATE
  - FEMA $ 2,026,234
  - STATE APPROPRIATION $ 1,250,000
  - MANATEE COUNTY (TDC) $ 1,349,569
  - TOTAL $ 4,625,803
- RECEIVED TO DATE
  - FEMA $ 913,312
  - STATE APPROPRIATION $ -
  - MANATEE COUNTY (TDC) $ 1,349,569
  - TOTAL $ 2,262,881

PROJECT COSTS

PROJECT COSTS TO DATE	
• DEMO/GEOTECH/ENGINEERING	$ 559,927
• T-END DEMO/REMEDIATION	$ 174,489
• WALKWAY AND INFRASTRUCTURE	$ 4,635,713
• T-END FINISHING	$ 180,041
• TOTAL	$ 5,550,170
CONTRACTED IN-PROCESS	
• WALKWAY AND INFRASTRUCTURE	$ 221,420
• T-END FINISHING/PROJECT MANAGEMENT	$ 556,811
• TOTAL	$ 778,231
OPEN ITEMS	
• HVAC SYSTEM	$ 150,000
• LIFT STATION PUMPS	$ 100,000
• PIER LIGHTING	$ 45,000
• DOOR SYSTEM	$ 55,000
• TOTAL	$ 350,000
CONTINGENCY	$ 246,599
TOTAL PROJECT COST	$6,925,000